BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Community Property Maintenance School Building in ward no 13, Shettyhalli sub Division**
2	Sanctioned Estimate Amount	:	21.00 lakhs
3	Head of Account	:	P 1771
4	Administrative Approval	:	EE/DD/AS/162/2020-21, Date:17/11/2020
5	Jobe Code	:	013-21-000074
6	Technical Sanction	:	SE/DZ/TS/106/2020-21, Dated.02/12/2020
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**D V Kumara**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/167/2020-21. Dated 01/02/2021
	f) Tender Premium	:	+3.77
8	Work Order No.	:	EE/DD/WO/167/2020-21. Dated 01/02/2021
9	Date of Commencement	:	
10	Scheduled Date of Completion	:	30-04-2021
11	Time Extension if any	:	— Nil —
12	Actual Date of Completion	:	07.04.2021
13	Delay in Execution of Work	:	
14	Amount as per Sanctioned Estimate	:	21.00 Lahks
	b) Amount as per Tender/Agreement	:	Rs. 1862192.00
	c) Amount of Work Slip	:	—
	d) Amount of EIRL	:	—
	e)Amount as per Actual Expenditure	:	20,82,247.67
	f) Excess / Savings over Sanctioned Estimate	:	Saving - Rs 17,752.33
	g)Excess/Savings over Tendered Amount	:	—
15	Name of the Officials in Charge of Work		VENKATESHAIA AE
	a) Asst. Engineer / Junior Engineer		
	b) Asst. Executive Engineer		Nagesh murthy AEE
	c) Executive Engineer		

The work is completed on from 07/04/21 ***to*** 06/04/2022 07/04/2021 ***with Defect liability period/Maintenance period***

Certificate:-

a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Executive Engineer
Dasarahalli Zone
BBMP